

Ref no: 73/ICT

Date: 12.04.2014

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor **SHAIKH ALLIMUDDIN**, an approved Electrical contractor of Government of Odisha, bearing Licence No: **RKL/BOL-610/6** (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at **BANDHAPARA GOVT. HIGH SCHOOL**, UDISE Code **21240501402**, Village- **BANDHAPARA**, Block/NAC/Municipality- **DEOGAON**, District-**Bolangir** as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	Item name	Minimum Specifications	Quantity	Remarks
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate 600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.	1	Not satisfied
2	Switches and sockets (ISI Mark)	5 A- 240 V switches 2 in 1 5A and 15A Sockets 15 A – 240 V socket with shutter Indicative Brands: - Anchor / Havells / crabtree / Wipro / Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table	15 15 2	23 no of switches provided 19 no of 5A socket provided One No. of Socket with Shutter provided Brand Anchor Extension board has been provided for projection system
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab	PVC boxes Ok Ok



With regards
Shaikh Allimuddin
Name & Signature with seal