



JYOTSHNA ELECTRICAL APPLIANCES

Partner : Er. Swadhin Kumar Ray

Government Registered Electrical Contractor & Supplier

DEALS IN : ERECTION OF 11 KV & 33 KV LINE WITH XLPE CABLE WORKS

E.C.L. No. : 1194 (H.T.) from E.L.B.O., BBSR E.P.F. Code No. OR/7982

Ref no: JEA/L/034/15

Date: 17/11/15

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor Er. Swadhin Kumar Ray, an approved Electrical contractor of Government of Odisha, bearing Licence No. 1194(H.T.) (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at **BADAJAMUPOSI G.P HIGH SCHOOL**, UDISE Code: **21060500102**, Block: GHATAGAON, District: KEONJHAR as per the minimum specification mentioned below, the report for the same is being attached.

| Sr. No. | Item name | Minimum Specifications | Quantity |
|---------|-------------------------------------|--|----------|
| 1 | Earthing (as per IS specifications) | Copper plate earthing stations making earthing with copper earth plate | 1 |
| | | 600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work. | |
| 2 | Switches and sockets (ISI Mark) | 5 A- 240 V switches | 15 |
| | | 2 in 1 5A and 15A Sockets | 15 |
| | | 15 A – 240 V socket with shutter | 2 |
| | | Indicative Brands: - Anchor / Havells / crabtree / Wipro / Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table. | |

Er. Swadhin Kumar Ray
M/S Jyotshna Electrical Appliances
E.C.L. No. 1194 (H.T.)

| | | | |
|---|-------------------|--|----------|
| 3 | Wiring (ISI Mark) | PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire | Full Lab |
|---|-------------------|--|----------|

Verification Report

| Sl.No | Item Name | Status |
|-------|----------------------|---|
| 1 | Earthing | Earthing point is properly installed as per your specification. |
| 2 | Switches and sockets | All Switch & Sockets are Anchor Brand; All Fans are Khaitan Brand, & installed Properly . Electric Meter not working. |
| 3 | Wiring | Wiring complete as per your specification. |

With regards


Er. Swadhin Kumar Ray
M/S Jyotshna

Er. Swadhin Ku. Ray (Partner)
Jyotshna Electrical
Appliances, Keonjhar

Encl.

1. Verification report for the given items
2. Electrical contractor's licence copy