

Ref no: *Lp/01/002.*

28/04/2014
Date: ~~28/08/2014~~

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor **SANJAY XALXO**, an approved Electrical contractor of Government of Odisha, bearing Licence No. **RKL/SNG 2561/25**(Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at **GOVT. HIGH SCHOOL, KHUNTAGAON**, UDISE Code- 21051009301, Vill- **KHUNTAGAON**, Block - **LAHUNIPARA**, Dist- **SUNDERGARH**, as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	Item name	Minimum Specifications	Quantity
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1 ✓
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.	
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15 ✓
		2 in 1 5A and 15A Sockets	15 ✓
		15 A – 240 V socket with shutter	2 ✓
		Indicative Brands: - Anchor / Havells / crabtree / Wipro / Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.	✓

3	Wiring (ISI Mark)	<p>PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire</p>	<p>P.V.C boxes is used in Lab.</p> <p>✓</p> <p>Full Lab 1.5 MM wire is used for earthing.</p>
---	-------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------

Sanjay Xalxo

With regards

Name & Signature with seal

SANJAY XALXO
Electrical Contractor
Licence No ^{RKL} ^{SHG} 25611.5
Govt of Odisha
At-Lungai, P.O - Vedvyas

SANJAY XALXO

Electrical Contractor (Licence No ^{RKL}/_{SNG} 2561/25), Govt of Odisha
At:- Lungai, Po:- Vedvyas, Dist-Sundargarh (Odisha)
Ph:- 9776200180, E-Mail: xalxosanjay17@yahoo.com

Ref No *L.P./01/002*

Date *28/08/2014*

5A - 240V 1 ϕ switches - 14 pec.

15A - 240V Wall socket - 17 pec.

15A - 240V Switch - 1 pec.

1.5 mm wire is used for earthing.

Earthing OK.

Rest OK.

Sanjay Xalxo

SANJAY XALXO
Electrical Contractor
Licence No ^{RKL}/_{SNG} 2561/25
Govt of Odisha
At-Lungai, P.O - Vedvyas

RKL SNG 2561/15



23992

GOVERNMENT OF ORISSA

ELECTRICAL WORKMEN'S PERMIT



DEPARTMENT OF ENERGY

19
Photograph of Permit Holder



This permit is to be carried on the holder's person.

Signature of the

Permit holder: Sanjay Xalxo

Sanjay Xalxo

FORM-R (Regulation 21)
RKL SNG 2561/15

ELECTRICAL WORKMEN'S PERMIT

This permit is renewed for a period of five years at a time and must be renewed on demand by the Electrical Inspector.

(Not transferrable or revocable by any authority other than the Electrical Licensing Board, Orissa)

Date of renewal	Date of Expiry	Signature of the Electrical Inspector
15/04/2014	14/04/2019	[Signature]
02/06/2009	14/04/2014	[Signature]

Name and name of holder: Sanjay Xalxo
 Date of issue of permit: 15/04/2014
 Class of permit: [unclear]
 Issued in pursuance of the I.B. [unclear]
 Regulation No. [unclear]
 [unclear]
 [unclear]
 [unclear]

Date of renewal	Date of Expiry	Signature of the Electrical Inspector
15/04/2014	14/04/2019	[Signature]
23/04/2014	14/04/2019	[Signature]

Sanjay Xalxo
SANJAY XALXO
 Electrical Contractor
 Licence No RKL SNG 2561/15
 Govt of Odisha
 At-Lungai, P.O - Vedvyas