Ref no: 28/ICT

Date: 14.03.2014

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor **SHAIKH ALLIMUDDIN**, an approved Electrical contractor of Government of Odisha, bearing Licence No: **RKL/BOL-610/6** (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at **PANCHAYAT SAMITI HIGH SCHOOL, SAINTALA**, UDISE Code **21241212802**, Village- **SAINTALA,** Block/NAC/Municipality- **SAINTALA**, District-**Bolangir** as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	*Item name*	*Minimum Specifications*	*Quantity*	*Remarks*
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1	Not satisfied
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work		
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15	23 no of switches provided
		2 in 1 5A and 15A Sockets	15	19 no of 5A socket provided
		15 A – 240 V socket with shutter	2	One No. of Socket with Shutter provided
		Indicative Brands: - Anchor / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.		Brand: Anchor. Extension board has been provided for projection system
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped.	Full Lab	PVC boxes
		Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires		Ok
		Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire		Ok

Licence No. RKL/BOL-610/6, Wireman-B, Bolangir

With regards

Shaikh Allimuddin

Name & Signature with seal