Ref no: Date:

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor Mr. Giridhari Agrawal, an approved Electrical contractor of Government of Odisha, bearing Licence No. 872(HT)(Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab

At: GRAMPANCHAYAT HIGH SCHOOL, KUSANGA, BLOCK - HARABHANGA

UDISE Code: 21220243701 ,District: Boudh as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	*Item name*	*Minimum Specifications*	*Quantity*
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	not visible
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.	1 no. earthing G.I. pipe 1½" dia
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	14
		2 in 1 5A and 15A Sockets	18
		15 A – 240 V socket with shutter	1
		Indicative Brands: - Anchor / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.	Anchor – 14 Havells ✓ Crabtree ✓ Wipro ✓ Phillips ✓ Legrand ✓
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	available Kaliya Cable 2.5 mm² I.S.I. mark 1.5 mm² properly grounded

Encl.

Electrical contractor's licence copy

With regards

Name & Signature with seal

G.L. AGRAWAL
Con. Lic. No.872(HT)
Valid up to 26-10-2014

DLC • OKCL • BOUDH