Mob.: 7873090799 / 9437289832

M/s. BHARAT KUMAR SAHOO

(Consultant Electrical Engineer & Contractor)

(An ISO 9001:2008 Certified)

At./Po./Via.: Rengali Dam Site, Dist.: Angul (Odisha) - 759105

PAN - AQEPS9899P
TIN - 21241307669
Civil (L) - 16808

Email - bharatkumarsahoo99@gmail.com

EPF - 16036
S. Tax - AQEPS9899PSD002
Elect. (L) - 2158 (HT)

Ref No. ORI/BKS/2014

Date 05/12/2014

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor***M/s.Bharat Kumar Sahoo***, an approved Electrical contractor of Government of Odisha, bearing Licence No. 2158(HT)(Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab ***BUDHAPAL HIGH SCHOOL, UDISE Code-21040202601***, at-Budhapal, District-Deogarh, as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	*Item name*	*Minimum Specifications*	*Quantity*
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate 600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.	1
2	Switches and sockets (ISI Mark)	5 A- 240 V switches(Including Switch board)	14+2+9=25
		5 in 1 5A and 15A Sockets	14+5+1=20
		15 A – 240 V socket with shutter	2
		Indicative Brands: - Anchor / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.	Anchor / Havells
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab

With regards
Name & Signature with seal