(06795) 273103
M: 8895327433

M/s. B. S. ENGINEERS & CONSTRUCTION

CIVIL & ELECTRICAL CONTRACTOR (H.T)

Head Office :
Puruna Baripada
Mayurbhanj

Branch Office :
Baghra Road, W. No.-19
Baripada, Mayurbhanj

Ref. No.....

Date.....

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab.

Dear Sir,

We are a registered contractor **Bhavani Shankar Sahu**, an approved Electrical contractor of Government of Odisha, bearing Licence No. **988 (HT)** (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at JAY PRAKASH NARAYAN NEW GOVT. HIGH SCHOOL, 21072408901, THAKURMUNDA, Mayurbhanj as per the minimum specification mentioned below the report for the same is being attached.

Sr. No.	Item name	Minimum Specifications	Quantity
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate 600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.	1
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15
		2 in 1 5A and 15A Sockets	15
		15 A – 240 V socket with shutter	2
		Indicative Brands: - Anchor / Havells /crabtree / Wipro/ Phillips / Legrand (Pls. tick). Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.	
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire.	Full Lab

With regards,

For B.S. Engineering & Construction

Name & Signature
with seal

Encl.
1 Verification report for the given items.
2 Electrical contractor's licence copy.

VERIFICATION REPORT OF ICT LAB

UDISE Code: 21072408901 School Name: JAY PRAKASH NARAYAN NEW GOVT. HIGH SCHOOL

Block/NAC/Municipality: THAKURMUNDA District: MAYURBHANJ

Sr. No.	Item name	Minimum Specifications	Quantity	Remarks
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1	Not Done with copper earth plate
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.		All earth work not done properly
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15	25 Nos. provided with Anchor
		2 in 1 5A and 15A Sockets	15	NIL
		15 A – 240 V socket with shutter	2	Provided Anchor-2 Nos
		Indicative Brands: - Anchor/Havells /crabtree / Wipro/Phillips/Legrand (Pls. tick). Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.		Anchor
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab	Wiring has been done not as per specification

For B.S. Engineering & Construction