M/s. A. NAYAK

H.T. ELECTRICAL, CIVIL & MECHANICAL CONTRACTOR

L.C. NO. 1539 (H.T)

Sale Tax No - 3800991 Service Tax No - ADMPN2421KST001

OFFICE ADDRESS

Samalpur, Balia
Balasore
Ph: 06782 - 261933
Mob: 9338466665

Ref. No. :.....

Date : .....

Ref no:

Date: 20/8/2014

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor << AMALENDU NAYAK >>, an approved Electrical contractor of Government of Odisha, bearing Licence No. <<1539 >> (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at << KHALINA HIGH SCHOOL>> ,<< 21080506802>>,<<JALESWAR>>,<< BALASORE>> as per the minimum specification mentioned below, the report for the same is being attached.

M/s. A. NAYAK

H.T. ELECTRICAL, CIVIL & MECHANICAL CONTRACTOR

L.C. NO. 1539 (H.T)

Sale Tax No - 3800991 Service Tax No - ADMPN2421KST001

OFFICE ADDRESS

Samalpur, Balia

Balasore

Ph: 06782 - 261933

Mob: 9338466665

Ref. No. :.....

Date : .....

Sr. No.	Item name	Minimum Specifications	Quantity	Actual
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1	1.0
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.		
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15	14Switch(6A) 1Switch(16A
		2 in 1 5A and 15A Sockets	15	18Socket(6A) 1Socket(16A)
		15 A – 240 V socket with shutter	2	1
		Indicative Brands: - Anchor / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.		Anchor
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab	PVC Board

With regards

Name & Signature with seal

Er. Amalendu Nayak

Electrical Contractor

L.C. No-1539 (H.T)



LICENSE OF ELECTRICAL CONTRACTOR

Shri Nandlendra Nc-Yak

S/o Sri Prabhakar Nayak

At/Po Balasore

Date of renewal	Date of expiry	Signature of Electrical Inspector and Secretary, Electrical Licensing Board, orissa
	2	3
05.11.2009	04.11.2012	16/3/10
Previous Stamp		
1. K. Pradhan S.C. HT SN. 4125		12.3.2010.
2. Nayak S.C. LMV SN. 63117		24.6.2010.
3. Nayak L/M BN. BDK. 164		18.10.2010.
4. A.K. Panda W/M BN. BLS. 1138		19.9.2011
5. Sena W/M BN. BLS. 130		19.12.2012
6. A.C. Osha. W/M BN. BLS-960	23.3.2010.	
	16/3/10. SECRETARY E.L.B.	
Not renewed from 5.11.2012 to 7.11.2012 and ~~was~~ renewed from		
08.11.2012 -	04.11.2015	4/3/13 SECRETARY E.L.B.

P.T.O.