M/s. A. NAYAK

H.T. ELECTRICAL, CIVIL & MECHANICAL CONTRACTOR

L.C. NO. 1539 (H.T)

Sale Tax No - 3800991 Service Tax No - ADMPN2421KST001

OFFICE ADDRESS

Samalpur, Balia

Balasore

Ph: 06782 - 261933

Mob: 9338466665

Ref. No. :.....

Date : .....

Ref no:

Date: 5/8/2014

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor << AMALENDU NAYAK >>, an approved Electrical contractor of Government of Odisha, bearing Licence No. <<1539 >> (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at **<<** NILAGIRI ROAD HIGH SCHOOL>> ,<< 21080901103 >>,<< REMUNA>>,<< BALASORE>> as per the minimum specification mentioned below, the report for the same is being attached.

M/s. A. NAYAK

H.T. ELECTRICAL, CIVIL & MECHANICAL CONTRACTOR

L.C. NO. 1539 (H.T)

Sale Tax No - 3800991 Service Tax No - ADMPN2421KST001

OFFICE ADDRESS

Samalpur, Balia

Balasore

Ph: 06782 - 261933

Mob: 9338466665

Ref. No. :.....

Date : .....

Sr. No.	Item name	Minimum Specifications	Quantity	Actual
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1	1
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.		
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15	14Swich=(6A) 1Swich=(16A)
		2 in 1 5A and 15A Sockets	15	18Socket=(6A) 1Socket=(16A)
		15 A – 240 V socket with shutter	2	1
		Indicative Brands: - Anchor / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.		Anchor
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab	PVC Board

With regards

Name & Signature with seal

Er. Amalesh Nayak
Electrical Contractor
L.C No-1539 (H.T)

1539(MV)

LICENSE OF ELECTRICAL CONTRACTOR

Sri Arilenda Nayak,
At. Saradapur
(Near A.G office)
PO. Balia
Balasore.

Date of renewal	Date of expiry	Signature of Electrical Inspector and Secretary, Electrical Licensing Board, orissa
	2	3
05.11.2009	04.11.2012	[signature] 16/3/10 SECRETARY E.L.B.O.
Present Staff		
1. K.C. Pradhan S.C. (C.H.T.) No. 4125		12.3.2010.
2. A. Nayak S.C. (C.M.D.) No. 6319		24.6.2010.
3. P. Nayak L/M B No. BDK. 164		18.10.2010.
4. K.K. panda W/M A No. BLS-1138		19.9.2011
5. D. Jena W/M B No. BLS-130		19.12.2012
6. K.C. Ojha W/M B No. BLS-960		27.3.2010.
[signature] 26/3/10. SECRETARY E.L.B.O.		
Not renewed from 5.11.2012 to 7.11.2012 and now renewed from		
08.11.2012 -	04.11.2015	[signature] 4/3/13 SECRETARY E.L.B.O.
		P.T.O.

9