MSCE

M/s. Maa Santoshi Construction & Erectors

GOVT. APPROVED ELECTRICAL CONTRACTORS

Specialist in : H.T. & L.T. Line Construction, Industrial Wiring, Repair & Maintenance of Electrical Equipments, Fabrication & Erection of Lighting Tower.

Ref. No. ..... *Date* .....

Ref. No.: MSCE/e-Vid./176

Date 10/09/2015

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor with Name as M/S. Maa Santoshi construction & Erectors, an approved Electrical contractor of Government of Odisha, bearing Licence No. 1926 (HT) (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at GOVT. UG HIGH SCHOOL, SULIPADAR, K.Singhpur, UDice Code: 21270506801, Block/NAC/Municipality K.Singhpur, District Rayagada as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	*Item name*	*Minimum Specifications*	*Quantity*
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.	
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15
		2 in 1 5A and 15A Sockets	15
		15 A – 240 V socket with shutter	2

AT : BIKASH NAGAR, P.O. : P.T.C., DIST. : ANGUL (ODISHA), PH. : 06764 - 230525, M. : 9438235777

		Indicative Brands: - Anchor / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.	
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab

Findings: (1) Earthing (as per IS specifications): All OK, measuring: 2 Ohms approximately. (2) Switches and sockets (ISI Mark): Anchor, 5, A- 240 V switches: Qty.:23, 2 in 1 5A Sockets: Qty.: 19, 15 A – 240 V socket without shutter: 01,(3) Wiring (ISI Mark) PVC conduits including MS/GI boxes: All OK, All wires covered, insulated and properly clamped. Wiring for 5 and 15A power outlets: with 2.5 square mm and PVC insulated trended copper conductor wires, Earthing of 3rd pin: with PVC insulated green colour 1.5 square mm copper wire.

With regards

Krishna Ch Rout

K.C Rout

Name & Signature with seal

M/s Maa Santoshi
Construction & Erectors
Electrical Contractor

Encl.

1. Verification report for the given items
2. Electrical contractor's licence copy

1926(HT)

GOVERNMENT OF ORISSA

LICENSE FOR ELECTRICAL CONTRACTOR

ELECTRICITY DEPARTMENT

PRINTED AT ORISSA GOVERNMENT PRESS, MADHUBANDHA, CUTTACK—10

Generated by CamScanner

1926(HT)

ELECTRICAL LICENSING BOARD ORISSA

LICENSE OF ELECTRICAL CONTRACTOR

M/S Maa Santoshi Contract & Erectors.

Prop. Krishna Chandra Rout

AT- Bokaro Nagar

PO- PTC

Dist- Angul.

Generated by CamScanner

FORM 'D'

(Regulation 28)

ELECTRICAL CONTRACTOR'S LICENSE

This license is to be renewed for a period of three years at a time and must be produced on demand by the Secretary.

(Not transferable or renewable by any authority other than the Electrical Licensing Board of Orissa).

I do hereby certify that Messers/Shri. M/s Maa Santoshi Contract & Erectors have this day been granted license to carry out electrical installation work of the following class/classes in the State of Orissa for the purpose of rule 45 (I) of Indian Electricity Rules 1956.

Name and address of the person/firm to whom license is issued. M/s Maa Santoshi Contract & Erectors. Prop. Krishna Chandra Rout. AT Bokaro Nagar PO. PTC Dist. Angul.

Date of approval by Electrical Licensig Board, Orissa · To be renewed.

Date of issue of license 27.12.2008

Type of electrical installation work for which license is issued. Allowed to execute electrical installations for HT works upto 11KV including cable jointing.

Registration No. 1926(HT)

27/12/01

Electrical Inspector to the Government of Orissa and Secretary, Electrical Licensing Board

Generated by CamScanner

Date of renewal	Date of expiry	Signature of Electrical Inspector and Secretary, Electrical Licensing Board, Orissa
1	2	3
PROVISIONALLY ALLOWED FOR 1 YEAR i.e. FROM 26.12.2008 TO 25.12.2009. SUBJECT TO RATIFICATION BY E.L.B.O. 27/12/08 SECRETARY ELBO		
01. B. Pal SL CHT No 4847 02. B. Barik W/M B No 580 KNP 03. S. Khuntia L/M B No 580 AGL 04. N.C. Sahu W/M C No 1676 AGL 05. S.K. Bhanja L/M C No 1654 AGL 06. I. Kar W/M B No 212 AGL DN:- 5MVA, 33, 1000V, 0.200 MΩ ET:- 15520, 33, 0.100 MΩ		27/12/01 SECRETARY ELBO
Ratified in 127th Meeting of ELBO held on 29.4.2009.		
26.12.2009	25.12.2012	5/1/10 SECRETARY ELBO
PRESENT STATUS	Validity	
1. B Pal SL CHT No-4847	03.08.2014.	
2. B. Barik W/M B No-580-KNP	11.8.2015	
3. S. Khuntia L/M B No-AGL-580	27.3.2015	
4. N.C Sahu. W/M C No-AGL-1676	12.5.2018 (2013)	22/1/13
5. S.K Bhanja. L/M C No-AGL-1654	12.5.2018 (2013)	
6. I. Kar W/M B No-AGL-212	27.8.2016	SECRETARY, ELBO 22/1/13

Generated by CamScanner

Date of renewal	Date of expiry	Signature of Electrical Inspector and Secretary, Electrical Licensing Board, orissa
1	2	3
26.12.2012	25.12.2015	SECRETARY ELBO

N.B.-This License will become Invalid if Permit/Certificate of any of the above staff becomes invalid.

SECY. ELBO

Generated by CamScanner